

# Engineer Report for October 8, 2018

## Bike Ped Projects 1, 3, 8, & 10

The box culvert extension is complete with the exception of the railing. Curb and gutter have been placed and cross walk signal bases and poles area planned for the week of Oct 1. For the week of Oct 8, the contractor is planning for fine grading for asphalt, guardrail installation, paving, sidewalk, fence installation, and restoration. All of this work is subject to weather.



## CTH M Reconstruction

The contractor has completed the watermain and sanitary sewer installation for the City of Verona utilities that can be installed this year. Testing of the new watermain and sanitary sewer has yet to be completed.



#### Fireman's Park Splash Pad

The contractor continues with site grading and utility work.

#### CTH M/ Liberty Drive/ Thousand Oaks Trail Traffic Signals

The contractor has elected to push the start of this project to spring 2019.

#### CTH PD - Woods Road to CTH M

AECOM is working on the final plans and specifications for the reconstruction of CTH PD from CTH M west to Woods Road. Final plans will be submitted to the City in December 2018.

#### City of Verona Standard Construction Details

AECOM has submitted standard detail drawings for final review by City staff. This includes roadway, water main, sanitary and storm sewer, and other incidental details.