

Engineer Report for June 24, 2019

Fireman's Park Splash Pad

The contractor continues to push forward with the project. Storm sewer work is continuing, filling for the path at CTH M is continuing, work on the building is continuing. The splash pad is complete as well as the play structure. Safety surface around play structure is being installed. Landscaping and beach grading is in process.



Well 6 Pumping Station Construction

The well drilling contractor continues to drill the lower hole for the well. As of Tuesday June 18th the drillers were at 1050 feet in depth. Some additional erosion control measures were put in place this past week for control of the drill water.

Verona Area High School

AECOM and City staff are finishing another round of reviews on submitted plans and specification from JSD for the Transportation related projects associated with the new High School. Staff continues to work with JSD to finalize the plans and specs to move this project to construction.

CTH M Reconstruction

The utility contractor continues the installation of the sanitary sewer south from CTH PD. As of Tuesday June 18th the contractor has 2 manholes and the associated pipe between them to install. Watermain installation will resume this summer to complete the installation along CTH M for the City.

CTH M/ Liberty Drive/ Thousand Oaks Trail Traffic Signals

The contractor is nearing completion of the project. All electrical work, including timing loops for the traffic signals are complete. The binder course of asphalt has been installed and the final surface is anticipated to be completed on Thursday June 20th. Pavement markings, signage, and landscaping will follow.



City Chip & Seal

Only remaining work is to complete the stripping on Cross Country Road.

2019 Streets Rehabilitation

The contractor is scheduled to begin this work the first week of July. A preconstruction conference was held on June 18th and a public information meeting was held on June 20th. Scheduled completion is by August 16th.

Eastside Sanitary Interceptor

The design of the eastside interceptor has reached its first milestone. The preliminary pipeline alignment selection meeting was held June 18th, 2019. Work will now move to finalizing the alignment and design on the new interceptor.

CTH PD - Woods Road to CTH M

Contracts have been sent out for signature to the contractor. City staff is working on a schedule for a pre construction conference and setting the start of construction.

Meister Addition West Pond Dredging

Work on the pond began the week of June 10th with some initial brush cutting. Work continues with major vegetation removal and sediment removal, which is anticipated to last into the week of June 24th.