

Engineer Report for November 11, 2019

Well 6 Pumping Station Construction

The plumbing pipe work has been installed for the floor drains, and the foundation has been backfilled. Sanitary sewer construction started on October 28, 2019, and is projected to be completed by about November 13, 2019.

Verona Area High School – Traffic Improvements

West Verona Ave is still in Stage 2 and was scheduled to start paving on Tuesday, November 5, 2019. West End Circle is still in Stage 1. All paving is weather dependent.

CTH M Reconstruction

CTH M traffic signals have been put into operation with most lanes open in each direction. Punch list items have been prepared and provided to the contractor prior to winter shutdown.

CTH PD - Woods Road to CTH M

The contractor is continuing to work on Stage 2 as well as some work in Stage 3. Stage 2 curb and gutter was poured Monday, November 4, 2019. Stage 2 paving is scheduled on Saturday, November 9, 2019. A traffic adjustment is scheduled early the week of November 11, 2019. MGE utility joint trench is currently being installed and progressing east to west along the project corridor.

East Side Interceptor Design

A preliminary profile of the proposed interceptor has been provided to City staff for review.

Lincoln Street Stormwater Facility Design

A meeting occurred with the permitting agencies on October 1, 2019, where City staff and Brown and Caldwell are addressing comments and proceeding with design updates.

CTH PD Bridge Replacement (Dane County project)

Dane County Highway Department is replacing the highway bridge just west of Shady Oak Lane. CTH PD will be closed at the bridge for all traffic. Construction was started October 14, 2019, and anticipated to be completed by Friday, November 8, 2019. Below is a link to the Dane County Highway Department project information page that includes the schedule and detour route:

<https://countyofdane.maps.arcgis.com/apps/MapSeries/index.html?appid=5e28a536e6064ae99f3592c123621c6b&entry=7>