

Engineer Report for June 10, 2019

Fireman's Park Splash Pad

Overall work on all aspects of the Fireman's Park project continue as weather permits. Storm sewer work and building work are continuing. Splash pad features and play structure features are being installed.

Well 6 Pumping Station Construction

The well drilling contractor began the work of drilling the lower hole for the well. As of Tuesday June 5th, the lower drill hole is at a depth of 490 feet deep.

Verona Area High School

AECOM and City staff have completed a review and check of the most recent plans and specifications submitted for the Transportation Improvements associated with the new High School. Comments have been submitted back to JSD. Once the plans and specifications are finalized the necessary City permits will be issued.

CTH M Reconstruction

The utility contractor has begun work on the installation of the remaining sanitary sewer south from CTH PD. The contractor has installed MH 4 on the west side of CTH M.

CTH M/ Liberty Drive/ Thousand Oaks Trail Traffic Signals

Weather has impacted the work on this project. The roadway widening is moving forward. All of the new concrete work is complete. Thousand Oaks Drive asphalt binder has been placed and opened to traffic. Milling of the existing asphalt will begin in the near future.

City Chip & Seal

He contractor completed the work on May 31. Stripping for these streets is scheduled for June 12th.

2019 Streets Rehabilitation

The contractor is scheduled to begin this work the first week of July. Scheduled completion by August 16th.

CTH PD - Woods Road to CTH M

Contracts have been sent out for signature to the contractor. City staff is working on a schedule for a pre construction conference and setting the start of construction.

Main St & Llanos Pedestrian Crossing

The bases for the Rapid Flashing Information Beason (RFIB) have been poured and the City is waiting for the delivery of the equipment. As soon as the equipment is delivered City Staff with schedule installation. It is anticipated that the equipment will be delivered in 3-4 weeks.

Meister Addition West Pond Dredging

This pond adjacent to Northern Lights Road is scheduled for significant maintenance this year. The pond was pumped down on 4/15 and 4/16 and a survey of existing conditions was completed on 4/16. Maintenance work on the pond is scheduled to begin June 17 with a completion in August of this year.