

CITY OF VERONA ENGINEER REPORT

for October 25, 2021

MAJOR CONSTRUCTION PROJECTS

EASTSIDE INTERCEPTOR

Project includes construction of a new City-owned sanitary interceptor and Madison Metropolitan Sewerage District (MMSD) Force Main.

- Traffic Control
 - Ice Age Trail is detoured to S. Main Street to Military Ridge State Trail.
 - The Lincoln Street bridge and path between Lincoln Street cul-de-sac and Hillcrest Drive is now open with paving completed.
- Pipe Installation
 - All pipe installations and abandonments have been completed.
- Site Restoration
 - Dane County Stream Bank Improvements will be restored as segments are completed.
 - With path paving complete, final landscaping and restoration is beginning and is planned to be completed over the next couple of weeks. See Figure 1 for path paving.
- Streambank Improvements
 - Dane County's Streambank Improvements project is continuing east of Arbor Vitae Place and is anticipated to be completed in the next couple of weeks. See Figure 2 for rock deflector installation.
- Neighborhood Progress Meetings
 - The ninth and final neighborhood progress meeting was held on September 15, 2021 by project staff.
 - Zoom link for the meeting is on the project website.

Estimated final project completion is late October to early November for work to be completed.

Project Website: <https://www.ci.verona.wi.us/729/Eastside-Interceptor-Gravity-Sanitary-Se>



Figure 1: Path Paving Heading from Lincoln Street Bridge Toward CTH M



Figure 2: Rock Deflector in Section C of Dane County's Streambank Improvements Project

BADGER MILL CREEK RESTORATION

Updates on this project are provided above as part of the Eastside Interceptor project updates.

Project Website: <http://www.ci.verona.wi.us/751/Badger-Mill-Creek-Restoration>

LINCOLN STREET STORMWATER FACILITY

The project is about 80 % complete as of October 5th. November 12th is the projected completion date. The infiltration pond is mostly complete and crews are continuing to shape and place geoweb and clay liner along the south portion of the wet pond. See Figure 3 for work in the infiltration pond.

Project Website: <https://www.ci.verona.wi.us/738/Lincoln-Street-Storm-Water-Pond>



Figure 3: Placement of Remaining Engineered Soil in the Infiltration Pond.

MAJOR DESIGN PROJECTS

CTH M / CTH PB INTERSECTION DESIGN

Traffic signal equipment purchase orders have been ordered for USH 18/151 and CTH PB EB Ramp. CTH M / CTH PB traffic signal purchase orders to be submitted week of 10/18/2021. Utility coordination ongoing. 90% plans and project manual to be submitted to City staff on 9/15/2021. Final PS&E / Project Manual due 11/18/2021. Bid opening is scheduled on 1/20/2022. Additional ramp work originally in WisDOT project 1204-08-65 will now be included as a part of this project.

PUBLIC WORKS FACILITY

Conceptual layouts for the facility and site have been prepared by the Architect. Conceptual layouts were previously presented to the Public Works Committee. Staff hosted a Neighborhood Meeting on August 4, 2021 at the Cathedral Point Park to obtain feedback from the future neighbors. The open house included site and facility layouts with renderings of the buildings.

More information is included on the project website, linked below.

Project Website: <http://www.ci.verona.wi.us/757/Public-WorksUtilitiesParksRecreation-Fac>

INHOUSE DESIGN & MAJOR MAINTENANCE PROJECTS

None currently.

DEVELOPMENT PROJECTS

KETTLE CREEK NORTH PHASE 4

Paving is completed. Topsoil has been placed. Seeding and stabilization is soon to follow.

WOODS AT CATHEDRAL POINT PHASE 2

All underground work is completed. Curb and gutter and sidewalk will be placed this week with paving currently scheduled for the beginning of November. Work at the intersection of Range Trail and County M (S. Main St.) is completed.

WOODS AT CATHEDRAL POINT PHASE 3

Sanitary and water main has been completed. Storm sewer is currently being installed. Contractor is hopeful for pavement yet this year.

MORNINGSIDE BOULEVARD

All underground work has been completed. Sidewalk and curb and gutter was placed the end of the week of 10/18 with paving currently scheduled for the beginning of November.

COSTCO SITE AND PUBLIC IMPROVEMENTS

Onsite utility construction should be starting next week. More information will follow once crews get started.

WHISPERING COVES PHASE 1

Mass grading has begun. Other work including underground utilities will begin upon approval of final plans.